

tel. 995-3121

Glenn W. Machado, 143 Townsend St

Apr. 14, 1988

NB 02746

89

#31002 S.S. Townsend W x Highland Sts.

Please install 3/4" copper serv. to supply one-family home. From Townsend St. Meter inside cellar wall.

Nelson Cardoso Contr. Plot 89

Measures of 3/4" Curb Stop:

W x W line Highland St. 116.5 ft.

N x S line Townsend St. 11.5 ft.

E x W line house 4.0 ft.

N x N line house 24.5 ft.

Main to stop box 6.5 ft.

Work done May 13, 1988

34 ft. - 3/4" Copper tubing @ 2.10'.....	\$ 71.40
Labor.....	\$ 32.78
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	<u>\$ 206.63</u>

Nelson Cardoza dug, backfilled & will maintain
trench. Permit 187

2 - 3/4" cplgs given 7/21/22