

Tel. 748-1672

Jon R. Zell, 283 Wareham Rd

Apr. 25, 1988

Marion, MA 02738

#31010 N.S. Butler St. opp. ~~Winthrop St.~~

12

Please install 1½" copper serv. to supply two-family home. From Butler St. Meter inside cellar wall.

Measures of 1½" Curb stop:

W x W line Milbury St. 21.0 ft.

S x N line Butler St. 3.0 ft.

E x W line house 5.5 ft.

S x S line house 27.0 ft.

Main to curb stop 21.0 ft.

Work done May 6, 1988

Stock supplied by Water Dept. to be returned:

1½" Mu. corp. tap

1½" Mu. curb stop

1 Buffalo gate box, compl.

6" x 1½" D.S. Service Saddle

261
5-11-88

1½" copper tubing supplied by Contractor

D-5 Drilling Machine use.....	\$	28.00
Carting.....	\$	15.00
Labor.....	\$	48.54
Turn on charge.....	\$	15.00

Reynolds Cont. dug & will maintain trench. \$ 106.54