

Tel. 995-3192

Charles N. Goddu, 1479 Morton Ave.

Apr. 27, 1988

N.B. 02745

#31611 W.S. #1523 Morton Ave. N. x Meadow St. 137'
Please install 1" Copper Serv. to supply one-family
home. From Morton Ave. Meter inside cellar wall. Repl.
serv. #23391 (3/4") to be disctd. Francis Day Contr.

Measures of 1" Curb Stop:

S x S line Leroy St. 174.0 ft.

E x W line Morton Ave. 1.5 ft.

S x N line house 18.5 ft.

E x E line garage 36.5 ft.

Main to stop box 8.5 ft.

Work done June 8th, 1988

1" x 1" cop to cop cplg., compl.....	\$	7.22
73 ft. - 1" Copper tubing @ 2.85'	\$	208.05
Labor.....	\$	47.90
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	15.00
D-# Drilling Machine use.....	\$	28.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

6 X 1 SADDLE BY CITY *25.20* \$ 384.38

Francis Day Contr. dug, backfilled & will maintain trench.

*added to bill mailed 7/13/88 409.58

NOTE: COP-COP - 5 FT INSIDE CURB STOP.

2-1" cplgs 9/28/88