

Tel. 993-2579

Caltoc Realty Corp. by B. Calnan

May 16, 1988

26 Foxborough St. NB 02746

#31024 E.S. Donny Dr. N x Granite Ave.

74

Please install 1" copper serv. to supply one-family home. From Donny Dr. meter inside cellar wall. Lot 2.

Measures of 1" curb stop:

N x N line Granite Ave.	191.0 ft.
W x E line Donny Drive	3.0 ft.
N x S line house	10.7 ft.
W x W line house	53.0 ft.
S x N line house	38.0 ft.
N x Lot 1 box	38.0 ft.

Main is

Work done Dec. 30, 1988

Contractor tapped, supplied & installed all material:

1" copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop Box, compl.

1 - 1" cop to cop cplg. (4.5 ft. in x c. stop)

-----

Insp 2 1" meter cplgs.....\$ 10.78

Turn on charge.....\$ 15.00

\$ 35.78

Contractor to maintain tren ch.

2-1" cplg. 12/29/88 Repoga