

Tel.

Samuel Barnett Blvd. Corp.c/o C.Franklin

May 17, 1988

4385 Acushnet Ave.NB 02745

#31035 N.S. Barnett Blvd. E x Town line

133³

Please install 4" CLCI serv. to supply mfg. plant.
From Road B. Meter in bldg. above floor.

Measures of 4" Mu. Tapp. Gate Valve, Mech:

W x W line J. Vertente Blvd. 1194.0 ft.

S X N line S. Barnett Blvd. Ext. 67.0 ft.

E x W line Bldg. 2.0 ft.

S x S line Bldg. 173.0 ft.

Main is 68 ft. S X N line.

Work done June 13, 1988

Stock supplied by Contractor:

16" x 16" x 4" Mueller tapping sleeve, M.J.
1 - 4" Mueller tapping gate valve, Mech. jt.
1 - #10 Roadway Gate Box, compl.

4" Ductile Pipe (68' out: 105' ins.)

Riani Installed tapping gate 5/25/88 Inspected.

Frank Corp. installed water mains 6/10/88 not insp.

Insp. (for tap only).....	\$ 9.77
Turn on charge.....	\$ 25.00
	\$ 34.77

Frank Corp dug & will maintain trench.