

Tel. 995-5202

Sean F. Daly, 835 Tarkiln Hill

1-800-654-6580 May 25, 1988

Rd., NB 02745

#31042 N.s. Tarkiln Hill Rd. E x Plainville Rd. *125 A*

Please install 8" CLCI to supply condo development.
From Tarkiln Hill Rd. Meter in box in easement. *387*

Measures of 12" Tapping Gate Valve, Mech.

E x W line New Plainville Rd.

154.0 ft.

N x S line Tarkiln Hill Rd.

28.0 ft.

Work done July 27, 1988

J. Hoadley & Sons installed a 36" x 36" x 12"
tapping sleeve and a 12" tapping gate on 36" main
on Tarkiln Hill Rd.

Contractor installed a 12" x 8" reducer on 12"
gate valve and 36 ft. - 8" Ductile pipe heading north
from 36" main on Tarkiln Hill R d.

Don Symonick Excavator..
Pressure test Sept. 21, 1988

Turn on charge
Insp.

\$ 25.00

\$ 53.74

\$ 78.74