

Telf. 999-7067

Robert Long, 658 Rockdale Ave. NB

May 25, 1988

02740

36

#31048 W.S. Crapo St. S x Washington St.

Please install 1" copper serv. to supply $\frac{1}{2}$ of duplex.
From Crapo St. Meter inside cellar wall. North serv.
Mike Ricardo Contractor.

Measures of 1" Curb Stop:

N x N line South St.	8.0 ft.
E x W line Crapo St.	7.5 ft.
N x S line Bldg.	20.8 ft.
E x E line Bldg.	80.5 ft.

Work done June 10, 1988

1" Copper tubing supplied by Contractor	
1" Corp. tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapp. mach. use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Labor.....	\$ 49.17
Turn on charge.....	\$ 15.00

\$ 164.38

M. Ricardo dug, backfilled & will maintain
trench. Laid with drain.