

Tel.

School Dept. by Antonio

June 2, 1988

Union St. Nb

#31059 N.S. Union St. E x Tremont St.

51

Please install 1" copper serv. to supply portable
classroom. From Union St. Meter in bldg. above floor.
Tilcon Contractor.

PERMIT 3

Measures of 1" Curb Stop:

W x W line Ocean St.

30.0 ft.

S x N line Union St.

7.6 ft.

E x E line house

16.0 ft.

S x S line house

17.0 ft.

Main to curb stop

24.0 ft.

Meter pit 17.0' inside property.

Work done Sept. 15, 1988

1" Copper tubing supplied by School Dept.	
Labor	\$ 64.72
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Stop Box, compl.	\$ 21.00
Carting	\$ 15.00
B-100 Mu. tapping mach. use.	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	<hr/>
	\$ 181.93
Tilcon dug & will maintain trench.	