

Tel. 998-3762

Ernest Marks, Jr. 94 Briarwood Dr.

June 6, 1988

NB 02745 119

#31062 NS Truro St. W x River Rd.

Please install 1" copper serv. to supply one-family home. From Truro St. Meter inside cellar wall. Joe Luiz Contractor.

Measures of 1" Curb Stop:

W x W line River Road	178.0 ft.
S x N line Truro St.	9.0 ft.
W x E line house (bottom sec.)	7.3 ft.
S x S line house	23.5 ft.
Main to curb stop	23.0 ft.
Main is 32 ft. S x N line.	
Work done June 24, 1988	

60 ft. - 1" Copper tubing @ 2.85'.....	\$ 171.00
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 335.38

Cardos dug, backfilled & will maintain trench.