

Tel. 998-3721

Kenneth F. Vieira, 977 Brantwood St.

NB 02745

137A

June 20, 1988

#31068 N.S. Brantwood St., E x Acushnet Ave.

Please install 1" copper serv. to supply one-family home. From Brantwood St. Meter inside cellar wall. Cardoza is contractor.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	302.0 ft.
S x N line Brantwood St.	5.0 ft.
E x W line house	25.6 ft.
W x E line house	23.0 ft.
S x S line house	25.6 ft.

Main to stop box 21.0 ft.

Work done July 7, 1988

60 ft. - 1" copper tubing @ 2.10'.....	\$ 126.00
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapp. mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 292.38

Cardosa dug, backfilled & will maintain trench.