

Tel. 995-5475

Peter E. Majka, 440 Church St.

July 14, 1988

NB 02745

#31075 W.S. Seabury St. S x Brooklawn Ave. *114*

Please install 1" copper serv. to supply one-family home. From Seabury St. Meter inside cellar wall.

Measures of 1" curb stop:

S x S line Brooklawn Ave. 171.0 ft.

E x W line Seabury St. 6.5 ft.

S x N line Bldg. 8.0 ft.

E x E line house 26.0 ft.

Main is 18 ft. E x W line.

Work done May 30, 1999

Wm. Smith supplied all material:

18 ft. - 1" Copper tubing (18' out:
1" corporation tap
1" scurb stop
1 Caldwell Stop box

D-4 Drilling Machine use.....	\$	28.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Carting.....	\$	15.00
Town on charge.....	\$	15.00
Labor.....	\$	37.36

Wm. Smith dug & will maintain trench. \$ 105.36