

✓ Tel. 998-2820

Jose Souza, by A.DaSilva, 17R
Barksdale Ln. Acushnet, MA 02743

July 26, 1988

103

#31081 S.S. #180 Hathaway St.

Please install 3/4" copper serv. to supply beautyshop
From Hathaway St. Meter inside cellar wall. Repl. 5/8"

serv. # 15773 to be disctd. Street Obstruction Permit#

Measures of 3/4" Curb Stop:

5032

S x S line Hathaway S t. 26.0 ft.

E x W line Brook St. 7.0 ft.

N x S line house 4.0 ft.

S x N line house 26.0 ft.

E x E line house 7.0 ft.

Main is 18 ft. E x W line.

Work done Aug. 18, 1988

18 ft. - 3/4" Copper tubing (18' out:
supplied by Owner

Labor.....	\$ 49.17
1 - 3/4" Corp. tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ reused
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 132.62

J. Golda dug & will maintain trench.

2-1" cplgs (8/31/88)