

Tel. 999-1047

Jose M. Costa, 189 Maple St. NB

July 29, 1988

02740

#31084 N.S. #189 Maple St. E x Tremont St.

45

Please install 1" copper serv. to supply one-family home. From Maple St. Meter inside cellar wall. Replaces 5/8" serv. #6946 to be disctd. Street Obstruction

Permit # 492

Measures of 1" Curb Stop:

E x E line Tremont St. 39.0 ft.

S x N line Maple St. 6.0 ft.

W x W line house 8.0 ft.

S x S line house 14.0 ft.

Main to stop box 25.0 ft.

Work done Aug. 11, 1988

31 ft. - 1" Copper tubing supplied by Cont.

Labor.....	\$ 68.44
1"SCorporation.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 185.65

Reis Const. dug & will maintain trench.

Permit No. 492