

Tel. 995-1147

Humberto Amaral, 1070 Sassaquin Ave.

SW Aug. 1, 1988

NB 02745 *136 A*

#31086 ~~S.E.~~ cor. #1070 Sassaquin Ave. & Morton Ave.

Please install 1" copper serv. to supply one-family home. Meter inside cellar wall. Repl. serv. #22916-3/4" to be disctd. From Sassaquin Ave. Ed Reynolds Contr. Street Obstruction Permit #_____.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	684.6 ft.
N x S line Sassaquin Ave.	7.0 ft.
W x E line house	7.6 ft.
E x W line house	40.6 ft.
N x N line house	38.0 ft.

Main is 10 ft. N x S line.

Work done Dec. 28, 1988

1" Copper tubing supplied by Cont. (10' out: 31'ins.)	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
8-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on Charge.....	\$ 15.00
	\$ 166.38
Reis Const. dug & will maintain trench	