

Tel. 998-2712

Kurt L. Chisser, 960 Peckham Rd.

Aug. 2, 1988

NB 02745 13713

#31087 S.S. #960 Peckham Rd. E x Bismark St.

Please install 1" copper serv. to supply one-family home. From Peckham Rd. Meter inside cellar wall. Formerly supplied by well to be sealed. Speedy Rooter. P136 L382 Street Obstruction Permit # 499.

Measures of 1" Curb Stop:

W x W line Upland St.	165.0 ft.
N x S line Peckham Rd.	5.6 ft.
W x E line house	7.0 ft.
E x W line house	29.0 ft.
N x N line house	30.0 ft.

Main is 14 ft. N x S line

Work done Aug. 30, 1988

44 ft. - 1" copper tubing by Contractor
(14' out: 30' ins.)

Labor	\$ 49.17
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Stop box, compl	\$ 21.00
Carting	\$ 15.00
B-100 Mu. tapp. mach. use	22.00
2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Turn on charge	\$ 15.00
	<hr/>
	\$ 166.38

Cont. dug & will maintain trench.