

Tel. 697-8744

Antonio Matos, 30 Fox Hill Dr.
Bridgewater, MA 02324

Aug. 2, 1988

125 A

#31088 W.S. #29 Lambeth St. N x Tarkiln Hill Rd.

Please install 1" copper serv. to supply $\frac{1}{2}$ duplex.
South Service. From Lambeth St. Meter inside cellar
wall. MAIN TO BE EXTENDED. Jos. Mello Contractor. Street
Obstruction Permit # 457.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	362.0 ft.
N x S line bldg.	17.0 ft.
S x N line bldg.	56.0 ft.
E x W line Lambeth ST.	14.0 ft.
E x E line bldg.	44.0 ft.

Main to stop box 26.0 ft.

Work done Aug. 12, 1988

Contractor supplied all material:

70 ft. - 1" S Copper tubing (40' out: 30' ind)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop box, compl.

B-100 Mu. tapping machine use.....	\$ 22.00
------------------------------------	----------

Carting.....	\$ 15.00
--------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Labor.....	\$ 49.17
------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 111.17

Cont. dug & will maintain trench.