

Tel 697-8744

Antonio Matos, 30 Fox Hill Dr.
Bridgewater, MA 02324

125 A

#31089 W.S. #31 Lambeth St. N x Tarkiln Hill Rd.

Please install 1" copper serv. to supply $\frac{1}{2}$ duplex
Middle Service. From Lambeth St. Meter inside cellar
wall. Jos Mello is Contractor. Street Obstruction Permit
457.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	385.0 ft.
E x W line Lambeth St.	14.0 ft.
N x S line bldg.	41.0 ft.
S x N line bldg.	35.0 ft.
E x E line bldg.	44.0 ft.
Main to stop box	26 ft.
Work done Aug. 12, 1988	

Contractor supplied all material:

70 ft. - 1" Copper tubing (40' out: 30' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell STop box, compl.

B-100 Mu. tapping machine use.....	\$ 22.00
Carting.....	\$ 25.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 49.17
Turn on charge.....	\$ 15.00
	\$ 111.17

Cont. dug, & will maintain trench.