

Tel. 697-8744

Antonio Matos, 30 Fox Hill Dr.
Bridgewater, MA 02324

Aug. 2, 1988

#31090 W.S. #33 Lambeth St. N x Tarkiln Hill Rd. 125A

Please install 1" copper serv. to supply one-family home. From Lambeth St. Meter inside cellar wall. MAIN TO BE EXTENDED. North Service. Jos Mello Contractor. Street obstruction Permit # 457.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	438.0 ft.
E x W line Lambeth St.	14.0 ft.
S x S line bldg.	6.0 ft.
S x N line bldg.	50.0 ft.
E x E line bldg.	44.0 ft.

Main to stop box 26.0 ft.

Work done Aug. 12, 1988

Contractor supplied all material;

70 ft. - 1" copper tubing (40' out: 30' ins.)

1" Corporation

1" Curb Stop

1 Cadwell stop box, compl.

B-100 Mu. tapping machine use.	\$	22.00
Carting.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Labor.....	\$	49.17
Turn on charge.....	\$	15.00
	\$	111.17

Cont. dug & will maintain trench.