

Tel. 993-7505

Dennis A. Bolton, 354 Allen St. NB

Aug. 16, 1988

02740

#31097 S.S. #384 Allen St. W x Short St.

35/40

Please install 1" copper serv. to supply one-family home. From Allen St. Meter inside cellar wall. Formerly supplied by ser. #7764. Street Obstruction Permit # 558

Measures of 1" Curb Stop:

W x W line Short St.

51.6 ft.

N x S line Allen St.

7.0 ft.

W x E line house

4.2 ft.

N x N line house

12.7 ft.

Main is 14 ft. N x S line

Work done Sept. 20, 1988

1" Copper tubing supplied by Cont. (14' out: 5' ins.)	
Labor	\$ 49.17
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Stop box, compl.	\$ 21.00
Carting	\$ 15.00
B-100 Mu. tapping mach. use.	\$ 22.00
2 1" meter cplgs.	\$ 10.00
Turn on charge	\$ 15.00
	\$ 166.38

E. Reynolds dug & will maintain trench.