

Tel.

Jack Vaz, 743 Russell Mills Rd. So.

Aug. 16, 1988

Dartmouth, MA 02748

#31098 N.W. cor. Rowe & Potter Sts.

81

Please install 1" copper serv. to supply one-family home. From Rowe St. Meter inside cellar wall. Street Obstruction Permit # 745

Measures of 1" curb stop:

N x N line Potter St.

52.0 ft.

E x W line Rowe St.

4.5 ft.

N x S line house

10.8 ft.

E x E line house

21.2 ft.

Work done Dec. 15, 1988

1" Copper tubing supplied by Cont.

Labor.....	\$	49.17
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
B-100 Mu. tapping mach. use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Carting.....	\$	15.00
Turn on charge.....	\$	15.00
	\$	<u>166.38</u>

Contractor dug & will maintain trench.

1-6-89 2-1" cplgs