

Tel. 997-2913

Maria Bicho, 9 Willard St. NB

Aug. 17, 1988

02744

#31100 N.S. Ricketson St. E x Brock Ave.

Please install 1" copper serv. to supply one-family home. From Ricketson St. Meter inside cellar wall. Mike Ricardo is Contr. Street Obstruction Permit # 504

Measures of 1" Curb Stop:

W x W line E. Rod. Fr. Blvd.	230.0 ft.
S x N line Ricketson St.	5.0 ft.
W x E line house	17.6 ft.
E x W line house	33.0 ft.
S x S line house	21.6 ft.

Main is 18 ft. N x S line.

Main to curb stop 26.0 ft.

Work done Aug. 17, 1988

1" Copper tubing supplied by Contractor	
Labor	\$ 49.17
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
1 Caldwell Stop box, compl	\$ 21.00
Carting	\$ 15.00
B-100 Mu. tapping mach. use.	\$ 22.00
2 1" meter cplgs.	\$ 10.00
Turn on charge	\$ 15.00
	\$ 166.38

Mike Ricardo dug & will maintain trench.