

Tel. 992-5500

Geo. P. Lawrence, 679 Hathaway Rd. N.B. 02740

Aug. 19, 1988

#31104 N.S. #679 Hathaway Rd. W x Rockdale Ave. 80
Please install 2" copper serv. to supply green house.
From Hathaway Rd. Meter in box on taker's land. Street
Obstruction Permit # 105

Measures of 1½" Curb Stop:

W x W line Rockdale Ave. 173.0 ft.

S x N line Hathaway Rd. 2.0 ft.

E x E line house #679 24.0 ft.

W x hydrant 35.0 ft.

E x ser. of house #679 65.5 ft.

Main is 41 ft. S x N line.

Main to curb stop 38.8 ft.

Work done March 16, 1989

Wm. Smith supplied & installed all stock & tapped
main:

41 ft. - 1½" Copper tubing (41' out:

1½" corp. tap

1½" curb stop

1 Caldwell Gate Box, compl.

8" x 1½" D.S. Serv. Saddle

Insp.....	\$	15.00
Turn on charge.....	\$	15.00
	<u>\$</u>	<u>30.00</u>

Wm. Smith dug & will maintain trench.