

Tel. 997-7572

Alberto Raposo, 121 Hathaway St.

Aug. 24, 1988

NB 02746 76

#31110 N.E. cor. Caroline & Austin Sts.

Please install ~~3/4~~ 1" copper serv. to supply one-family home. From Caroline St. Meter in bldg. above floor. Lot 41
Street Obstruction Permit # 928

Measures of 1" curb stop:

N x N line Austin S t. 38.0 ft.

W x E line Caroline St. 3.5 ft.

N x S line house 19.0 ft.

W x W line house 20.5 ft.

Work done Dec. 16, 1988

1" Copper tubing supplied by Cont.

Labor.....	\$	49.17
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
B-100 Mu. tapping mach. use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Carting.....	\$	15.00
Turn on charge.....	\$	15.00
	\$	<u>166.38</u>

Contractor dug & will maintain trench.