

Tel. 995-7668

Manuel Martins, 477 Tarkiln Hill Rd.

Aug. 25, 1988

NB 02745

#31111 S.S. June St. E x Morton Ave.

136A

Please install 1" copper serv. to supply one-family home. From June St. Meter inside cellar wall. Bill Smith Contractor. P136A. Street Obstruction Permit # 536

Measures of 1" Curb Stop:

W x W line Acushnet Ave. 375.7 ft.

N x S line June St. 6.6 ft.

W x E line house 16.6 ft.

E x W line house 24.6 ft.

N x N line house 36.0 ft.

Main to curb stop 7.5 ft.

Work done Sept. 8, 1988

Contractor supplied & installed stock:-

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....\$ 22.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Labor.....\$ 49.17

\$ 81.17

Wm. Smith dug & will maintain trench.

T.O. Chg.

15
96.17