

Tel. 995-8529

Valerie Coache, 1123 Plain-
ville Rd. N.B.02745

Sept. 7, 1988

#31125 E.S. Worcester St. N x Tarkiln Hill Rd. 127A

Please install 1" copper serv. to supply one-family
home. From Worcester St. Meter inside cellar wall. House
was moved from 359 Tarkiln Hill Rd. Street Obstruction
Permit # 167

Measures of 1" Curb Stop:

• N x N line Tarkiln Hill R d. 416.0 ft.

W x E line Worcester S t. 8.8 ft.

N x S line house 1.0 ft.

W x W line house (porch) 21.8 ft.

Main to curb stop 23.0 ft.

✓ N x 1st hyd. N x Tarkiln Hill Rd. 72.0 ft.

Main is 32 ft. W x E line.

Work done May 3, 1989

45 ft. - 1" Copper tubing (32' out: 13' ins.)
supplied by Contractor

Labor.....	\$ 49.17
1" corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 166.38

Luiz, J.S. dug & will maintain trench.

2-1" cplgs 7/24/89