

Tel. 998-1950

Teddy M. Croper, 50 Princeton St.

Sept. 8, 1988

N.B. 02745

#31128 E.S. Lawrence St. S x Lynn St.

1278

Please install 1" copper serv. to supply one-family home. From Lawrence St. Meter inside cellar wall. Street Obstruction Permit # 931

Measures of 1" Curb Stop:

S x S line Lynn St .	227.0 ft.
W x E line Lawrence St.	4.0 f t.
N x S line Bldg.	37.0 f t.
S x N line Bldg.	7.0 ft.
W x W line Bldg.	23.0 ft.
Main to curb stop	26.6 ft.

Main is 18 ft. E x W line.

Work done Dec. 27, 1988

	2.85'.....\$	171.00
60 ft. - 1" Copper tubing (18' out: 19' ins.)		
Labor.....	\$	49.17
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapping mach. use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
1" cop to cop cplg. (APPROX 5 FT. W x HOUSE)	\$	7.22
Turn on charge.....	\$	15.00
		\$ 344.60

D.W. White Const. dug & will maintain trench.