

Tel. 508 697-8078

Antonio Matos 30 Fox Hill D r.
Bridgewater Ma.

Sept. 8, 1988

130 B

#31129 S.S. Windsong Circle E x Wildwood Rd. Lot #1
Pls. inst. 1" copper serv. to supply one-family home
Ser. from Windsong Circle Lot 941

Meter inside cellar wal. Jos. G. Melo - contractor
Street Obs. Permit NO.

Measures of 1" Curb Stop:

E x E line Wildwood Rd.	122.0 ft.
N x S line Windsong Circle	3.0 ft.
W x E line house	16.0 ft.
E x W line house	18.0 ft.
N x N line house	34.8 ft.

Main to curb stop 8.0 ft.

Work done Oct. 1988

✓

Jos. Melo Exc. supplied & installed stock:

1" copper tubing
1" corporation tap
1" curb stop
1 Caldwell Stop box, compl.

B-100 Mu. tapping machine use curb stop.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.	\$ 10.00
Carting.....	\$ 15.00
Labor.....	\$ 38.72
Turn on charge.....	\$ 15.00
	<u>\$ 100.72</u>

West from ser. for lot #2

57.5 ft.