

Tel. 508 697-8078 Antonio Matos 30 Fox Hill Dr. ~~130B~~
Dept. 8, 1988 Bridgewater, Ma. 02324

#31133 SS Windsong Circle E x Wildwood Rd. Lot 945
Pls. inst. 1" copper service to supply one family home
Ser. from Windsong Circle - meter ins. cellar wall.

Jos. G. Mello-contractor

Measures of 1" curb stop:

E x E line wildwood Rd.	321.2 ft.
N x S line Windsong Circle	5.0 ft.
E x W line house	13.8 ft.
N x N line house	42.0 ft.
Main to curb stop	10.8 ft.
E x service for lot 4	37.2 ft.
Work done Oct. 1988	

Jos. Melo Exc. supplied & installed stock:

1" copper tubing

1" corporation tap

1" curb stop

1 Caldwell stop box, compl.

B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Carting.....	\$	15.00
Labor.....	\$	38.72
Turn on charge.....	\$	15.00
	\$	<u>100.72</u>