

Tel 992-1491

Richard F. Bailey

584 County St.

Sept. 9, 1988

N.B.Ma.02740

#31140 S.S. Wilson St. W x Shawmut Ave.

95

Pls. install 1" copper serv. to supply one-family home

Service from Wilson St. Meter inside cellar wall

Street Obstruction Permit No: 777 ?

Measures of 1" Curb Stop:

E x E line Shirley St .

98.5 ft.

N x S line Wilson St.

10.5 ft.

E x W line house

12.5 ft.

N x N line house

29.5 ft.

Main is 18 ft. N x S line.

Work done Dec. 2, 1988

48 ft. - 1" Copper tubing (18' out: 30' ins.)	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 15.00
D-4 Drilling machine use.....	\$ 28.00
2 1" meter cplgs. @ 5.00 ea. ....	\$ 10.00
6" x 1" Adams repair clamp.....	\$ 78.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 250.38

Dart. Const. Co. Jack Vaz will maintain trench.

Adams Clamp was used - Contractor made a small hole on pipe.