

Tel 1-800-628-9100 Barnstable Holding Co. 100 W.Main St
by James Killion Hyannis, Ma.
Sept. 12, 1988 02601 95

#31142 N.S.Upton St. W x Shawmut Ave.

Pls. install 1" copper service to supply one-family home
Service from Upton St. Meter in bldg above floor

Mike Ricardo is contractor Lot 7 (121)

Street Obstruction Permit No. 618

Measures of 1" Curb Stop:

E x E line Shirley st.	34.5 ft.
S x N line Upton St.	10.0 ft.
W x E line house	21.5 ft.
S x S line house	36.0 ft.

Main is 36 ft. S x N line.

Work done Oct. 27, 1988

1" Copper tubing supplied by Contractor (36' out:	
Labor.....	\$ 49.17
1" Corporation tap..by..Contractor.....	\$
1" Curb Stop by Contractor	
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 132.17

M. Ricardo dug & will maintain trench.

Main to curb stop 26.0 ft.