

Tel 997-4653

Jose Manuel Pao

1130 Cove Rd.

Sept. 12, 1988

New Bedford, Ma 44

#31143 E.S. # 10 Newton St. N x Union St.

51

Please install 3/4" copper service to supply upholstery shop. Service from Newton St. Meter inside cellar wall.

repl. #16487 - 5/8" Street Obst. Permit NO.

Measures of 3/4" Curb Stop:

|                      |          |
|----------------------|----------|
| N x N line Union St. | 94.5 ft. |
|----------------------|----------|

|                       |         |
|-----------------------|---------|
| W x E line Newton St. | 7.0 ft. |
|-----------------------|---------|

|                  |          |
|------------------|----------|
| N x S line Bldg. | 17.0 ft. |
|------------------|----------|

|           |         |
|-----------|---------|
| W x Bldg. | 7.0 ft. |
|-----------|---------|

Main is 25 ft. W x E line.

Work done Nov. 14, 1988

|                                          |           |
|------------------------------------------|-----------|
| 34 ft. - 3/4" Copper tubing @ 2.10'..... | \$ 71.40  |
| ( 25' out: 9' ins.)                      |           |
| Labor.....                               | \$ 49.17  |
| 3/4" Corp. tap.....                      | \$ 7.98   |
| 3/4" curb stop.....                      | \$ 15.47  |
| Caldwell Stop Box, compl.....            | \$ 21.00  |
| Carting.....                             | \$ 15.00  |
| B-100 Mu. tapping machine use.....       | \$ 22.00  |
| 2 3/4" meter cplgs. @ 4.00 ea.....       | \$ 8.00   |
| Turn on charge.....                      | \$ 15.00  |
|                                          | <hr/>     |
|                                          | \$ 225.02 |

Morgado Cont. dug & will maintain trench.

*11/28/88 2-3/4 cplgs*