

Tel. 997-7572 Alberto Raposo

121 Hathaway St.

Sept. 14, 1988

New Bedford, Ma. 02746

#31149 N.S. Austin St. E x Caroline St.

76

Pls. install 3/4" copper service to supply one-family home
From Austin St. meter inside cellar wall

Lot # 47

Street obstruction permit no: 929

Measures of 3/4" Curb Stop:

W x W line Shawmut Ave. 180.0 ft.

S x N line Austin St. 5.5 ft.

W x E line house 8.0 ft.

S x S line house 17.8 ft.

Main to curb stop 19.0 ft.

Work done Dec. 15, 1988

3/4" copper tubing supplied by Contractor	
Labor.....	\$ 49.17
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" curb stop.....	\$ 15.47
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.--
	<hr/>
	\$ 153.62

Contractor dug & will maintain trench.