

Tel. 992-8887 Michael Panagakos 127 Faunce Cor.Rd.

Sept. 15, 1988 No.Dart.Ma.02747

#31150 S.E. cor. Mt. Pleasant St. & King's Hwy.

Pls. install 2" copper serv. to supply mini-mall 123 A

Serv.from Mt. Pleasant St. Meter in pit at prop.line

Street obstruction permit no: 612

Measures of 2" Curb Stop:

S x S line Jones St. 74.5 ft.

E x curbing 2.5 ft.

N x N line Bldg. (south bldg.) 95.5 ft.

Main to curb stop 33.0 ft.

Main is 33 ft. E x W line.

Work done Nov. 15, 1988

Cardoso Conts. supplied & installed all stock:

2" copper tubing

2" corporation tap

2" curb stop

1 Roadway gate box

2" cop to cop cplg, compression - 20 ft. from tap
10.5 ft. W x curb stop

Inspection.....\$ 10.78

Turn on charge.....\$ 15.00

\$ 25.78

Cardoso to maintain trench.