

Mel 994-7472 Phillips Realty Trust 30 Pine Grove St.
 c/o Gary Edward Fairhaven, Ma.
 Sept. 16, 1988 02719

#31154 N.S.Alford Circle E x Alford St. Lot 746
Als install 1" copper serv.to supply one-family home
Serv.from Alford Circle Meter inside cellar wall
Street obstruction permit No.:

Measures of 1" Curb Stop:

E x E	line Alford St.	85.0 ft
S x N	line Alford Circle	3.3 ft.
E x W	line house	4.1 ft.
S x S	line house	61.6 ft.

Work done Sept. 2, ~~1992~~
1993

Tapped & installed by Gary Edwards Main to curb stop

Stock supplied by Contractor:

1" Copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 40.00

NOTE: Copper line runs from the curb stop
at an angle to the southeast corner of the house.