

Tel 993-4552

Curtis Perry

1143 Tucker Rd.
No. Dart. Ma. 02747

Sept. 19, 1988

EAST

76

#31164 S.S. Willow St W x Shawmut Ave. - ~~west~~ house
Pls install 1" copper serv. to supply two-family home
Serv. from Willow St. meter inside cellar wall

Jon Peter-contractor

Street obstruction permit no:

~~396~~ # 846

Measures of 1" Curb Stop:

(East house)

W x W line Shawmut Ave.

133.5 ft.

N x S line Willow St.

5.5 ft.

E x W line house

20.5 ft.

N x N line house

27.0 ft.

Main is 14 ft. N x S line.

Work done Dec. 2, 1988

41 ft. - 1" Copper tubing (14' out: 27' ins.)	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Bristol County Cont. will maintain trench.

5/10/89 2-1" cplgs given