

Tel. 383-0450

Gilbert H. Mackin

Julie Pl.

Sept. 30, 1988

#31182 N.S. Julie Pl. @ cul de sac

Please install 1" copper serv. to supply a one-family home. from Julie Pl. Meter inside cellar wall.

Lot #6 Street Obstruction Permit No:

Measures of 1" Curb Stop:

E x hydrant on SS Julie Place 137.0 ft.  
no prop line avail at this time

N x S line house 11.0 ft.

S x N line house 13.0 ft.

W x W line house 42.0 ft.

Work done Dec. 23, 1994 (measures taken)

Cont. supplied & installed all stock:

1" Copper tubing

1" Corporation tap

1" Curb STop

1 Stop Box, compl.

-----

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
------------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

Inspection.....	\$ 15.00
-----------------	----------

---

\$ 40.00

Service installed main to curb stop - approx. 1989