

Tel. 990-3442      Braley Farms Assoc.      P.O. Box J-4023

10/11/88      c/o Paul Downey      N.B. 02741

#31209      N.E. cor. Susan St. South & Braley Rd.      137<sup>c</sup>

Please install 1" copper serv. to supply a one-family home. from Susan St. So. Meter inside cellar wall.

LaBonne Brothers - contractor. P137 L170

Street Obstruction Permit #

Measures of 1" Curb Stop:

E x E line Braley Rd.	42.0 ft.
S x N line susan S t. (South)	5.5 ft.
E x W line house	7.5 ft.
S x S line house	20.5 ft.
W x E line house	14.5 ft.

Measures taken May 23, 1991

Water turned on Dec. 28, 1988

Contractor supplied & installed all stock:

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop box, compl.

-----

Inspection.....	\$	15.00
2 1" met er cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00

Pavao Const. & Labonne Bros.