

Tel. 990-3442

Braley Farms Assoc.

P.O. Box J-4023

10/11/88

c/o Paul Downey

N.B. 02741

#31211 S.S. Susan St. North E x Braley Rd.

137C

Please install 1" copper serv. to supply a one-family home. from Susan St. North. Meter inside cellar wall.

LaBonne Brothers - contractor. P137 L162

Street Obstruction Permit #

Measures of 1L Curb Stop:

E x Susant S t. bound	130.0 ft.
N x S line Susan St. (N)	4.2 ft.
E x W line house	39.4 ft.
W x E line house	5.2 ft.
N x N line house	29.2 ft.

Turned on May 26, 1989

Measures taken April 15, 1993 JR

Contractor supplied & installed all stock:

1" Copper tubing

1" curb stop

1 Stop box, compl.

-----

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00

Pavao Const. & Labonne Bros.