

Tel. 990-3442

10/11/88

Braley Farms Assoc. P.O. Box J-4023

c/o Paul Downey N.B. 02741

#31212 S.S. Susan St., North E x Braley Rd.

137C

Please install 1" copper serv. to supply a one-family home. from Susan St. No. Meter inside cellar wall.

LaBonne Brothers - contractor. P137 L163

Street Obstruction Permit #

Measures of 1" Curb Stop:

E x Susan St. bound 197.0 ft.

N x S line susan St. (N) 1.7 ft.

E x W line house 40.4 ft.

W x E line house 3.9 ft.

N x N line house 29.4 ft.

Turned on May 31, 1989

Measures taken April 15, 1993 JR

Contractor supplied & installed all stock:

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop box, compl.

-----

Inspection.....	\$	15.00
2 1" met er cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00

Pavao Const. & Labonne Bros.