

Tel. 758-6151

contractor

Paul Paulapiano

10/13/88

40 Rutland St.

N.B. 02745

#31218 N.S. Beverly St. W x Barnard St.

134A

Please install 1" copper serv. to supply a one-family home. from Beverly St. Meter inside cellar wall.

J.S. Luiz & sons - contractor. P134A L403

Street Obstruction Permit # 622

Measures of 1" Curb Stop:

W x W line Barnard St.

106.0 ft.

S x N line Beverly St.

5.5 ft.

E x W line house

4.5 ft.

S x S line house

29.5 ft.

Main is 31.5 ft. S x N line.

Work done Oct. 27, 1988

Main to curb stop 26 ft.

1" Copper tubing supplied by Contractor
(31.5 ft. out:

labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

J. Luiz dug & will maintain trench.

2-1" cplgs 11/1