

Tel. 994-2927

Rev. Constantins S. Bebis

675 Union St

10/21/88

N B 02740

#31222 S.E. cor. Anthony Terr. North & Anthony Terr. West

Please install 1" copper serv. to supply a one-family home. from Anthony Terr. North. Meter inside cellar wall.
Street Obstruction Permit # 619

Measures of 1" Curb Stop:

E x E line Anthony Terr. (WS) 104.0 ft.

N x S line Anthony Terr. (NS) 5.0 ft.

E x E line Building 14.0 ft.

N x N line house 32.0 ft.

Main to curb stop 8.5 ft.

Main to property line 14.0 ft.

Work done Nov. 7, 1988

Contractor supplied & installed stock:

65 ft. - 1" Copper tubing (14' out: 51' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.....	\$ 21.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Inspection.....	\$ 10.78
Turn on charge.....	\$ 15.00
	\$ 56.78

Contractor tapped main. Mike Ricardo dug &
will maintain trench.