

Tel. 995-3128

Jonathan L. Chace

1385 Braley Rd.

10/25/88

N.B. Ma 02745

#31223 E.S. Braley Rd. (#1385) N x Theodore Rice Blvd.

Please install 1" copper ser. to supply a one-family home. from Braley Rd. Meter inside cellar wall.

Pavao is the contractor. Formerly supplied by a well.

Street Obstruction Permit #

Measures of 1" Curb Stop:

N x N line T. Rice Blvd.

1,273.0 ft.

(boundstone on N.W. cor.)

W x E line Braley Rd.

5.0 ft.

N x S line house

13.0 ft.

S x N line house

24.0 ft.

W x W line house

51.0 ft.

Main to curb stop 35 ft.

Work done Dec. 7, 1988

Pavao Const. supplied & installed all stock:
86 ft. - 1" Copper tubing (40' out: 46' ins.)
1" Corporation tap
1" curb stop
1 Stop Box

Insp.....	\$	10.78
Turn on charge.....	\$	15.00
2- 1" meter cplgs. @ 5.00 ea.....	\$	10.00
	\$	35.78

Pavao Const. dug & will maintain trench.

4/6/89 MR. CHACE RETURNED 2-1" Cplgs.
REASON UNKNOWN - CHECKED BY PITTA WATER
2-1" Cplgs 2/17/89 OFF - NO ONE
HOME