

Tel. 993-6200 White Meadow Farms 172 Page St.
10/27/88 c/o Ken J. Sylvia N.B. 02740

#31227 S.S. Phillips Rd. E x Barnard St.

130 D

Please install 1" copper ser. to supply a one-family
home. from Phillips Rd. Meter inside cellar wall.

Lot 2 Street Obstruction Permit #

Measures of 1" Curb Stop:

W x W line Street "A" St.	252.0 ft.
N x S line Phillips Rd.	5.5 ft.
W x E line Bldg.	16.5 ft.
E x W line Building	30.5 ft.
N x N line house	32.0 ft.
W x hydrant W x Bartlett S t.	156.0 ft.
Main to curb stop	10.0 ft.
Work done Nov. 6, 1991	

✓

Contractor supplied & installed all stock:

1" copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop box, compl.

1" cop to cop cplg., comp. - 9 ft. south x curb stop
where service was picked up in building.

Insp.....	\$ 15.00
-----------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 40.00
--	----------