

Tel. 993-6200 White Meadow Farms 172 Page St.
10/27/88 c/o Ken J. Sylvia N.B. 02740

#31232 S.S. Phillips Rd. E x Street A

130 D

Please install 1" copper ser. to supply a one-family
home. from Phillips Rd. Meter inside cellar wall.

Lot 7 Street Obstruction Permit #

LOT 288

Measures of 1" Curb Stop:

E x E line Street A	127.6 ft.
N x S line Phillips Rd.	4.0 ft.
W x E line house	7.2 ft.
E x W line house	39.5 ft.
N x N line house	29.5 ft.

Work done June 10, 1994

✓

Contractor supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Caldwell Stop box, compl.

1" x 1" cop to cop cplg., comp. at prop line

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00