

Tel. 990-3887

Kenneth Sessions

135 Arnold St.

11/4/88

N.B. 02740

#31244 N.S. #135 Arnold St. E x Ash St.

Please install 1" copper ser. to supply a one-family home. from Arnold St. Meter inside cellar wall.

Replaces 5/8" ser. #5333 to be discontinued. Street obstruction Permit No:

Measures of 1" Curb Stop:

E x E line Ash St. 61.5 ft.

S x N line Arnold St. 6.5 ft.

W x E line house 15.0 ft.

S x S line house 11.0 ft.

Main is 25 ft. S x N line.

Work done Nov. 18, 1988

Frank Corp. supplied & installed all stock:

1" Copper tubing (25' out: 11' ins.)

1" corporation tap

1" curb stop

1 Caldwell Stop box, compl.

Insp.....	\$	9.69
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	34.69

Frank Corp. dug & will maintain trench.