

Tel. 995-0561

Mary Monteiro

4023 Acushnet Ave.

11/8/88

N.B. 02745

136

#31245 S.S. #1014 Braley Rd. W x Acushnet Ave. 136^B

Please install 1" copper ser. to supply a one-family home. from Braley Rd. Meter inside cellar wall. 136^A

Street Obstruction Permit # 2

Measures of 1" Curb Stop:

W x W line Acushnet Ave.

96.6 ft.

N x S line Braley Rd.

6.0 ft.

E x E line house

5.0 ft.

E x W line house

44.0 ft.

N x N line house

55.4 ft.

Main is 18 ft. N x S line.

Work done Jan. 10, 1988

H.P. Gas Main 3 ft. N x curb stop.

68 ft. - 1" Copperttubing (18' out: 50' ins.)
supplied by Contractor

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapp. machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Norman's Enterprise dug & will maintain trench.