

Tel. 997-6250

Ronald Batacao
11/21/88

100 Spring St.
N.B. 02740

#31270 S.S. Sassaquin Ave. W x Acushnet Ave. *136 A*

Please install 1" copper ser. to supply a one-family home. from Sassaquin Ave. Meter inside the cellar wall. Mike Ricardo is the contractor. P136A L259

Street Obstruction Permit # *942*

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	275.0 ft.
N x S line Sassaquin Ave.	16.0 ft.
W x E line house	46.0 ft.
E x W line house	1.0 ft.
N x N line house	30.6 ft.

Main to curb stop 3 ft.

Main is 11 ft. N x S line.

Work done Dec. 27, 1988

35 ft. - 1" Copper tubing supplied by Contractor
(11' out: 24' ins.)

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Reis Const. dug & will maintain trench.

2-1" cplgs given 2/28/89