

Tel. 997-4511      School Dept.      by Steven B. Lamarche  
12/14/88      31 Emery St. N.B. Ma 02744

#31275 N.W. cor. Emery St. & Brock Ave. <sup>13</sup>

Please install 6" ductile Fire Supply to supply the  
Hanigan School. from Emery St. Tilcon is the contractor.  
Street Obstruction Permit #

Measures of 6" Mueller Gate Valve:

W x W line Brock Ave.	169.0 ft.
N x S line Emery St.	21.0 ft.

Work done Jan. 4, 1989 01

Installed 6" x 6" x 6" tee, mech. jnt. with 2-18" pcs.  
on each end of tee with 2 - 6" #441 cast cplgs.

Heading north from tee into school yard installed  
18" pc. of 6" pipe

1 - 6" Mueller gate valve, mech.

1 length of 6" ductile pipe - Tilcon will pick up at  
allater time.

Stock supplied by Water Dept.:

- 1 - 6" Mu. gate valve, mech.
- 1 - No. 10 Gate Box, compl.
- 2 - 6" Rockwell #441 cast cplg.
- 76½ ft. - 6" Ductile pipe

Tilcon to maintain trench.,

3-15-89

STOCK BILLED ON DEPT. TRANSFER