

Tel. 998-2511 Linda A. Hickney by Frank J. Josefek
12/16/88 866 Church St. N.B. 02745

#31278 S.S. Terry Lane E x Acushnet Ave.

130 A

Please install 1" copper ser. to supply a one-family home. from Terry Lane. Meter inside cellar wall.

Nelson Cardoso is the contractor. Street Obstruction Permit #

Measures of 1" Curb Stop:

E x diving gate valve E x Acush. Ave.	71.0 ft.
N x S line Terry Lane	4.0 ft.
E x W line house	30.6 ft.
W x E line house	10.6 ft.
N x N line house	22.6 ft.

Main is 12 ft. N x S line.

Work done Dec. 28, 1988

1" Copper tubing supplied by Cont. (12' out: 18' ins.)	
Labor/.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. Tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00

\$ 166.38

Cardosa Const. dug & will maintain trench.