

Tel. 336-3849

John F. Andrade

P.O. Box 121

12/23/88

Seekonk, 02771

#31281 S.S. ~~N.S.~~ Jones St. E x Aviation Way

123 B

Please install 1" copper to supply $\frac{1}{2}$ of a duplex.
from Jones St. Meter inside cellar wall. John Andrade
is going to excavate. Street Obstruction Permit #

Measures of 1" curb stop:

W x W line Mt. Pleasant St. 548.0 ft.

N x S line Jones St. 5.4 ft.

W x E line bldg. 26.7 ft.

N x N line house 22.4 ft.

Main is 13 ft. N x S line.

Main to curb stop 7.0 ft.

Work done May 3, 1989

Duplex E.S. service

33 ft. - 1" copper tubing supplied by Contractor
(13' out: 20' ins.)

Labor.....	\$ 49.17
1" corp. tap.....	\$ 12.06
1" curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B 100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 166.38

John Peters dug & will maintain trench.